

ID	Task	Task Name	Duration	Start	Finish	Predecessors	2018	2019	2020	2021
1	General	784 days	Mon 01/01/18	Thu 31/12/20						
2	monthly meeting	784 days	Mon 01/01/18	Thu 31/12/20						
3	whatsapp group	1 wk	Fri 05/10/18	Thu 11/10/18						
4	date	784 days	Mon 01/01/18	Thu 31/12/20						
5	2018	261 days	Mon 01/01/18	Mon 31/12/18						
6	2019	261 days	Tue 01/01/19	Tue 31/12/19						
7	2020	263 days	Tue 31/12/19	Thu 31/12/20	6					
8	logo Design	305 days	Mon 03/09/18	Fri 01/11/19						
9	Ellie from Wag Design	3 mons	Mon 03/09/18	Fri 01/11/19						
10	Trail Naming Competition	93 days	Fri 03/07/20	Tue 10/11/20						
11	facebook poll	2 mons	Mon 31/08/20	Fri 23/10/20	99FS-2 wks					
12	prize - winner opens their trail	0 days	Tue 10/11/20	Tue 10/11/20	20					
13	Trail Opening	93 days	Fri 03/07/20	Tue 10/11/20						
14	Develop Opening comms pack	6 wks	Fri 03/07/20	Fri 14/08/20	15SF					
15	VIP invitation list	13 days	Fri 14/08/20	Tue 01/09/20						
16	VIP list incl. Competition winners	2 wks	Fri 14/08/20	Fri 28/08/20	19SF					
17	Press	2 wks	Fri 14/08/20	Fri 28/08/20	19SF					
18	Community representatives	2 wks	Fri 14/08/20	Fri 28/08/20	19SF					
19	Send invitations	3 days	Fri 28/08/20	Tue 01/09/20	20FF-10 wks					
20	Opening Celebration	0 days	Tue 10/11/20	Tue 10/11/20	71					
21	Trails open	0 days	Fri 01/01/21	Fri 01/01/21	94FS+2 mons					
22	Group organisation structure & Governance	492 days	Thu 01/03/18	Fri 17/01/20						
23	DBC registered as Scottish Charitable Incorporated Organisation	0 days	Thu 01/03/18	Thu 01/03/18						
24	constitution	100 days	Mon 02/09/19	Fri 17/01/20						
25	Develop preliminary Constitution	2 mons	Mon 02/07/18	Fri 24/08/18						
26	Review period	2 mons	Mon 27/08/18	Fri 19/10/18	25					
27	Revise Constituion	4 wks	Mon 04/02/19	Fri 01/03/19	26					
28	Re-issue Constitution	0 wks	Mon 27/05/19	Mon 27/05/19	27					
29	bank account	40 days	Mon 03/09/18	Fri 26/10/18						
30	review available accounts and determine most suitable	4 wks	Mon 03/09/18	Fri 28/09/18						
31	identify & assign signatories	2 wks	Mon 01/10/18	Fri 12/10/18	30					
32	set up account	1 wk	Mon 15/10/18	Fri 19/10/18	31					
33	Transfer funds from Bdi account	1 wk	Mon 22/10/18	Fri 26/10/18	32					
34	business systems	290 days	Mon 03/09/18	Fri 11/10/19						
35	Facebook	10 days	Mon 03/09/18	Fri 14/09/18						
36	Establish account managers	2 wks	Mon 03/09/18	Fri 14/09/18						
37	Google Not For Profit	290 days	Mon 03/09/18	Fri 11/10/19						
38	register DBC with TechSoup	3 wks	Mon 03/09/18	Fri 21/09/18						
39	register DBC with Google Not for Profit	1 wk	Mon 03/09/18	Thu 27/09/18	38					
40	purchase deesidebikollective.co.uk Domain	16 days	Mon 03/09/18	Mon 24/09/18	38					
41	register with G-Suite not for profit	2 wks	Mon 03/09/18	Fri 05/10/18	40					
42	register Google Ads	6 wks	Mon 08/10/18	Wed 11/09/19	41					
43	Youtube channel	6 wks	Mon 02/09/19	Fri 11/10/19	41					
44	fundraising function	5 wks	Mon 02/09/19	Fri 04/10/19	41					
45	Business Plan	414.5 days	Thu 01/03/18	Wed 02/10/19						
46	Business Plan issued R1	0 days	Thu 01/03/18	Thu 01/03/18						
47	Update Business Plan	6 wks	Fri 07/09/18	Wed 02/10/19	48SF					
48	issue Business Plan	0 days	Sun 01/09/19	Sun 01/09/19	67SF-1 wk					
49	Community Engagement	0 days	Sun 01/09/19	Sun 01/09/19						
50	Recognised reaction project within Banchory Community Council Action Plan. Q2 2017	0 days	Sun 01/09/19	Sun 01/09/19						
51	Planning Application	557 days?	Sat 01/09/18	Wed 21/10/20						
52	Environmental study. Jan 2018	1 day?	Mon 03/09/18	Mon 03/09/18						
53	Submit planning application to Marr Planning Office. Q3 2017	0 days	Sat 01/09/18	Sat 01/09/18						
54	Planning Permission Granted	0 days	Sat 01/09/18	Sat 01/09/18						
55	Issuance of Notification to start work to Planning Dept.	0 days	Fri 14/08/20	Fri 14/08/20	92					
56	Notification of Completion of Development	0 days	Wed 21/10/20	Wed 21/10/20	20FS-3 wks					
57	Planning Permission Conditions prior to Work commencement	0 days	Mon 03/08/20	Mon 03/08/20						
58	Issue scheme for the protection of the Core Paths	0 days	Mon 03/08/20	Mon 03/08/20	54,92FS-2 wks					
59	Issue Final site plan including all Track Layouts and relevant features	0 days	Mon 03/08/20	Mon 03/08/20	92FS-2 wks					
60	issue archaeological written scheme of investigation	0 days	Mon 03/08/20	Mon 03/08/20	92FS-2 wks					
61	Issue Tree Management proposal	0 days	Mon 03/08/20	Mon 03/08/20	92FS-2 wks					
62	Clear main entrance to allow visibility	0 days	Mon 03/08/20	Mon 03/08/20	92FS-2 wks					
63	Move Gate inbound of current position	0 days	Mon 03/08/20	Mon 03/08/20	92FS-2 wks					
64	issue Woodland management plan (environment mitigation and enhancement)	0 days	Mon 03/08/20	Mon 03/08/20	92FS-2 wks					
65	Land Acquisition/Transfer	200 days	Sun 01/09/19	Fri 05/06/20						
66	Community Asset Transfer Scheme submission to FCS.	11 wks	Mon 02/09/19	Fri 15/11/19	67SF					
67	issue CATS to FCS	0 days	Sun 01/09/19	Sun 01/09/19						
68	FCS Decision Review Board	0 days	Fri 27/09/19	Fri 27/09/19	67FS+1 mon					
69	Legal transfer	9 mons	Mon 30/09/19	Fri 05/06/20	68					
70	Transfer of land to DBC	0 days	Fri 05/06/20	Fri 05/06/20	69					
71	Track Design and build	572 days	Sat 01/09/18	Tue 10/11/20						
72	Feasibility	0 days	Sat 01/09/18	Sat 01/09/18						
73	Cycle Therapy design feasibility study Completed April 2014	0 days	Sat 01/09/18	Sat 01/09/18						
74	Develop Scope of Work	60 days	Mon 06/01/20	Fri 27/03/20						
75	Pre-tender enquiries	60 days	Mon 06/01/20	Fri 27/03/20						
76	Revolution Bike Park Wales	3 mons	Mon 06/01/20	Fri 27/03/20						
77	Back on Track	3 mons	Mon 06/01/20	Fri 27/03/20						
78	Lucan in Ireland	3 mons	Mon 06/01/20	Fri 27/03/20						
79	Issue Scope of Work	0 days	Fri 27/03/20	Fri 27/03/20	75					
80	Develop Invitation to Tender	8 wks	Mon 30/03/20	Fri 22/05/20	79					
81	Tracks Tender process	60 days	Fri 22/05/20	Fri 14/08/20						
82	Issue ITT (incl. SoW)	0 days	Fri 22/05/20	Fri 22/05/20	80					
83	Tenderers response period	6 wks	Mon 25/05/20	Fri 03/07/20	82					
84	Tender Submissions	0 days	Fri 03/07/20	Fri 03/07/20	83					
85	Tender Review	3 wks	Mon 06/07/20	Fri 24/07/20	84					
86	Tender Clarifications	3 wks	Mon 27/07/20	Fri 14/08/20	85					
87	Tender Award	0 days	Fri 14/08/20	Fri 14/08/20	86					
88	Final Design	15 days	Mon 27/07/20	Fri 14/08/20						
89	Design Review	3 wks	Mon 27/07/20	Fri 14/08/20	87FS-3 wks					
90	Issue Final Design	0 days	Fri 14/08/20	Fri 14/08/20	89					
91	Construct Trails	62 days	Fri 14/08/20	Tue 10/11/20						
92	Mobilise Construction Contractors	0 days	Fri 14/08/20	Fri 14/08/20	90,70					
93	Build trails	3 mons	Mon 17/08/20	Fri 06/11/20	92					
94	Install Signage	2 days	Thu 05/11/20	Fri 06/11/20	93FF					
95	Commission trails	2 days	Mon 09/11/20	Tue 10/11/20	94					
96	Trail acceptance	0 days	Tue 10/11/20	Tue 10/11/20	95					
97	signage	30 days	Mon 17/08/20	Fri 25/09/20						
98	Signage tender process	6 wks	Mon 17/08/20	Fri 25/09/20	90,8					
99	Design signage	4 wks	Mon 17/08/20	Fri 11/09/20	90FF+1 mon					
100	Acquire & Build Fundraising	616.38 days	Thu 23/08/18	Fri 01/01/21						
101	Leader Grant Application	120 days	Sun 01/09/19	Fri 14/02/20						
102	Leader Submission Deadline	0 days	Sun 01/09/19	Sun 01/09/19						
103	Local Action Group Meeting	0 days	Sun 01/09/19	Sun 01/09/19						
104	Identify Leader Focal Point	2 wks	Mon 02/09/19	Fri 13/09/19	107SS-2 wks					
105	liase with Leader programme	6 mons	Mon 02/09/19	Fri 14/02/20	105SS					

Project: dbc.mpp
Date: Sun 01/09/19

Task	Summary	Inactive Milestone	Duration-only	Start-only	External Milestone	Manual Progress
Split	Project Summary	Inactive Summary	Manual Summary Rollup	Finish-only	Deadline	
Milestone	Inactive Task	Manual Task	Manual Summary	External Tasks	Progress	

ID	Task	Task Name	Duration	Start	Finish	Predecessors	2018	2019	2020	2021
107	Develop submission	Develop submission	80 days	Mon 02/09/19	Fri 20/12/19					
108	Inputs required	Inputs required	80 days	Mon 02/09/19	Fri 20/12/19					
109	Business Plan	Business Plan	0 days	Fri 20/09/19	Fri 20/09/19	111S+3 wks				
110	Financial plan	Financial plan	0 days	Fri 20/09/19	Fri 20/09/19	111S+3 wks				
111	Produce submission	Produce submission	4 mons	Mon 02/09/19	Fri 20/12/19	112SF				
112	Issue Leader Application	Issue Leader Application	0 days	Sun 01/09/19	Sun 01/09/19	103SF-0.5 days				
113	Leader decision	Leader decision	0 days	Fri 25/10/19	Fri 25/10/19	112,103FS+2 mons				
114	Funding Available	Funding Available	0 days	Fri 22/11/19	Fri 22/11/19	113FS+1 mon				
115	Sport Scotland - Sport facilities fund - Lottery	Sport Scotland - Sport facilities fund - Lottery	120 days	Sun 01/09/19	Fri 14/02/20					
116	Sports Scotland Submission Deadline	Sports Scotland Submission Deadline	0 days	Sun 01/09/19	Sun 01/09/19					
117	Local Action Group Meeting	Local Action Group Meeting	0 days	Sun 01/09/19	Sun 01/09/19					
118	Identify Sports Scotland Focal Point	Identify Sports Scotland Focal Point	2 wks	Mon 02/09/19	Fri 13/09/19	120S-2 wks				
119	liase with Sports Scotland programme	liase with Sports Scotland programme	6 mons	Mon 02/09/19	Fri 14/02/20	118S				
120	Develop submission	Develop submission	80 days	Mon 02/09/19	Fri 20/12/19					
121	Inputs required	Inputs required	80 days	Mon 02/09/19	Fri 20/12/19					
122	Business Plan	Business Plan	0 days	Fri 20/09/19	Fri 20/09/19	124S+3 wks				
123	Financial plan	Financial plan	0 days	Fri 20/09/19	Fri 20/09/19	124S+3 wks				
124	Produce submission	Produce submission	4 mons	Mon 02/09/19	Fri 20/12/19	125SF				
125	Issue Sports Scotland Application	Issue Sports Scotland Application	0 days	Sun 01/09/19	Sun 01/09/19	116SF-3 wks				
126	Sports Scotland decision	Sports Scotland decision	0 days	Fri 25/10/19	Fri 25/10/19	125,116FS+2 mons				
127	Funding Available	Funding Available	0 days	Fri 22/11/19	Fri 22/11/19	126FS+1 mon				
128	Scottish Land Fund	Scottish Land Fund	120 days	Sun 01/09/19	Fri 14/02/20					
129	Scottish Land Fund Submission Deadline	Scottish Land Fund Submission Deadline	0 days	Sun 01/09/19	Sun 01/09/19					
130	Local Action Group Meeting	Local Action Group Meeting	0 days	Sun 01/09/19	Sun 01/09/19					
131	Identify Scottish Land Fund Focal Point	Identify Scottish Land Fund Focal Point	2 wks	Mon 02/09/19	Fri 13/09/19	133S-2 wks				
132	liase with Scottish Land Fund programme	liase with Scottish Land Fund programme	6 mons	Mon 02/09/19	Fri 14/02/20	131S				
133	Develop submission	Develop submission	80 days	Mon 02/09/19	Fri 20/12/19					
134	Inputs required	Inputs required	80 days	Mon 02/09/19	Fri 20/12/19					
135	Business Plan	Business Plan	0 days	Fri 20/09/19	Fri 20/09/19	137S+3 wks				
136	Financial plan	Financial plan	0 days	Fri 20/09/19	Fri 20/09/19	137S+3 wks				
137	Produce submission	Produce submission	4 mons	Mon 02/09/19	Fri 20/12/19	138SF				
138	Issue Scottish Land Fund Application	Issue Scottish Land Fund Application	0 days	Sun 01/09/19	Sun 01/09/19	129SF-3 wks				
139	Scottish Land Fund decision	Scottish Land Fund decision	0 days	Fri 25/10/19	Fri 25/10/19	129FS+2 mons,138				
140	Funding Available	Funding Available	0 days	Fri 22/11/19	Fri 22/11/19	139FS+1 mon				
141	http://www.therobertsontrust.org.uk/	http://www.therobertsontrust.org.uk/	120 days	Sun 01/09/19	Fri 14/02/20					
142	The Robertson Trust Submission Deadline	The Robertson Trust Submission Deadline	120 days	Sun 01/09/19	Fri 14/02/20					
143	Local Action Group Meeting	Local Action Group Meeting	0 days	Sun 01/09/19	Sun 01/09/19					
144	Identify The Robertson Trust Focal Point	Identify The Robertson Trust Focal Point	2 wks	Mon 02/09/19	Fri 13/09/19	146S-2 wks				
145	liase with The Robertson Trust programme	liase with The Robertson Trust programme	6 mons	Mon 02/09/19	Fri 14/02/20	144S				
146	Develop submission	Develop submission	80 days	Mon 02/09/19	Fri 20/12/19					
147	Inputs required	Inputs required	80 days	Mon 02/09/19	Fri 20/12/19					
148	Business Plan	Business Plan	0 days	Fri 20/09/19	Fri 20/09/19	150S+3 wks				
149	Financial plan	Financial plan	0 days	Fri 20/09/19	Fri 20/09/19	150S+3 wks				
150	Produce submission	Produce submission	4 mons	Mon 02/09/19	Fri 20/12/19	151SF				
151	Issue The Robertson Trust Application	Issue The Robertson Trust Application	0 days	Sun 01/09/19	Sun 01/09/19					
152	The Robertson Trust decision	The Robertson Trust decision	0 days	Fri 25/10/19	Fri 25/10/19	143,151FS+2 mons				
153	Funding Available	Funding Available	0 days	Fri 22/11/19	Fri 22/11/19	152FS+1 mon				
154	Secondary Funding Applications	Secondary Funding Applications	616.38 days	Thu 23/08/18	Fri 01/01/21					
155	Mid hill Wind Farm fund	Mid hill Wind Farm fund	120 days	Sun 01/09/19	Fri 14/02/20					
156	Mid-Hill Wind Farm Submission Deadline	Mid-Hill Wind Farm Submission Deadline	0 days	Sun 01/09/19	Sun 01/09/19					
157	Local Action Group Meeting	Local Action Group Meeting	0 days	Sun 01/09/19	Sun 01/09/19					
158	Identify Mid-Hill Wind Farm Focal Point	Identify Mid-Hill Wind Farm Focal Point	2 wks	Mon 02/09/19	Fri 13/09/19	160S-2 wks				
159	liase with Mid-Hill Wind Farm programme	liase with Mid-Hill Wind Farm programme	6 mons	Mon 02/09/19	Fri 14/02/20	158S				
160	Develop submission	Develop submission	80 days	Mon 02/09/19	Fri 20/12/19					
161	Inputs required	Inputs required	80 days	Mon 02/09/19	Fri 20/12/19					
162	Business Plan	Business Plan	0 days	Fri 20/09/19	Fri 20/09/19	164S+3 wks				
163	Financial plan	Financial plan	0 days	Fri 20/09/19	Fri 20/09/19	164S+3 wks				
164	Produce submission	Produce submission	4 mons	Mon 02/09/19	Fri 20/12/19	165SF				
165	Issue Mid-Hill Wind Farm Application	Issue Mid-Hill Wind Farm Application	0 days	Sun 01/09/19	Sun 01/09/19	156SF-0.5 days				
166	Mid-Hill Wind Farm decision	Mid-Hill Wind Farm decision	0 days	Fri 25/10/19	Fri 25/10/19	157,165FS+2 mons				
167	Funding Available	Funding Available	0 days	Fri 22/11/19	Fri 22/11/19	166FS+1 mon				
168	Marr Area Committee	Marr Area Committee	120 days	Sun 01/09/19	Fri 14/02/20					
169	Marr Area Committee Submission Deadline	Marr Area Committee Submission Deadline	0 days	Sun 01/09/19	Sun 01/09/19					
170	Local Action Group Meeting	Local Action Group Meeting	0 days	Sun 01/09/19	Sun 01/09/19					
171	Identify Marr Area Committee Focal Point	Identify Marr Area Committee Focal Point	2 wks	Mon 02/09/19	Fri 13/09/19	173S-2 wks				
172	liase with Marr Area Committee programme	liase with Marr Area Committee programme	6 mons	Mon 02/09/19	Fri 14/02/20	171S				
173	Develop submission	Develop submission	80 days	Mon 02/09/19	Fri 20/12/19					
174	Inputs required	Inputs required	80 days	Mon 02/09/19	Fri 20/12/19					
175	Business Plan	Business Plan	0 days	Fri 20/09/19	Fri 20/09/19	177S+3 wks				
176	Financial plan	Financial plan	0 days	Fri 20/09/19	Fri 20/09/19	177S+3 wks				
177	Produce submission	Produce submission	4 mons	Mon 02/09/19	Fri 20/12/19	178SF				
178	Issue Marr Area Committee Application	Issue Marr Area Committee Application	0 days	Sun 01/09/19	Sun 01/09/19	169SF-0.5 days				
179	Marr Area Committee decision	Marr Area Committee decision	0 days	Fri 25/10/19	Fri 25/10/19	170,178FS+2 mons				
180	Funding Available	Funding Available	0 days	Fri 22/11/19	Fri 22/11/19	179FS+1 mon				
181	Tesco funding	Tesco funding	120 days	Sun 01/09/19	Fri 14/02/20					
182	Tesco Submission Deadline	Tesco Submission Deadline	0 days	Sun 01/09/19	Sun 01/09/19					
183	Local Action Group Meeting	Local Action Group Meeting	0 days	Sun 01/09/19	Sun 01/09/19					
184	Identify Tesco Focal Point	Identify Tesco Focal Point	2 wks	Mon 02/09/19	Fri 13/09/19	186S-2 wks				
185	liase with Tesco programme	liase with Tesco programme	6 mons	Mon 02/09/19	Fri 14/02/20	184S				
186	Develop submission	Develop submission	80 days	Mon 02/09/19	Fri 20/12/19					
187	Inputs required	Inputs required	80 days	Mon 02/09/19	Fri 20/12/19					
188	Business Plan	Business Plan	0 days	Fri 20/09/19	Fri 20/09/19	191S+3 wks				
189	Financial plan	Financial plan	0 days	Fri 20/09/19	Fri 20/09/19	191S+3 wks				
190	Produce submission	Produce submission	4 mons	Mon 02/09/19	Fri 20/12/19	191SF				
191	Issue Tesco Application	Issue Tesco Application	0 days	Sun 01/09/19	Sun 01/09/19	182SF-0.5 days				
192	Tesco decision	Tesco decision	0 days	Fri 25/10/19	Fri 25/10/19	183,191FS+2 mons				
193	Funding Available	Funding Available	0 days	Fri 22/11/19	Fri 22/11/19	192FS+1 mon				
194	Marr Area Partnership	Marr Area Partnership	120 days	Sun 01/09/19	Fri 14/02/20					
195	Marr Area Partnership Submission Deadline	Marr Area Partnership Submission Deadline	0 days	Sun 01/09/19	Sun 01/09/19					
196	Local Action Group Meeting	Local Action Group Meeting	0 days	Sun 01/09/19	Sun 01/09/19					
197	Identify Marr Area Partnership Focal Point	Identify Marr Area Partnership Focal Point	2 wks	Mon 02/09/19	Fri 13/09/19	199S-2 wks				
198	liase with Marr Area Partnership programme	liase with Marr Area Partnership programme	6 mons	Mon 02/09/19	Fri 14/02/20	197S				
199	Develop submission	Develop submission	80 days	Mon 02/09/19	Fri 20/12/19					
200	Inputs required	Inputs required	80 days	Mon 02/09/19	Fri 20/12/19					
201	Business Plan	Business Plan	0 days	Fri 20/09/19	Fri 20/09/19	204S+3 wks				
202	Financial plan	Financial plan	0 days	Fri 20/09/19	Fri 20/09/19	204S+3 wks				
203	Produce submission	Produce submission	4 mons	Mon 02/09/19	Fri 20/12/19	204SF				
204	Issue Marr Area Partnership Application	Issue Marr Area Partnership Application	0 days	Sun 01/09/19	Sun 01/09/19	195SF-0.5 days				
205	Marr Area Partnership decision	Marr Area Partnership decision	0 days	Fri 25/10/19	Fri 25/10/19	196,204FS+2 mons				
206	Funding Available	Funding Available	0 days	Fri 22/11/19	Fri 22/11/19	205FS+1 mon				
207	Capacity grant (excel fund) - Aberdeenshire council	Capacity grant (excel fund) - Aberdeenshire council	120 days	Sun 01/09/19	Fri 14/02/20					
208	Aberdeenshire council Submission Deadline	Aberdeenshire council Submission Deadline	0 days	Sun 01/09/19	Sun 01/09/19					
209	Local Action Group Meeting	Local Action Group Meeting	0 days	Sun 01/09/19	Sun 01/09/19					
210	Identify Aberdeenshire council Focal Point	Identify Aberdeenshire council Focal Point	2 wks	Mon 02/09/19	Fri 13/09/19	212S-2 wks				
211	liase with Aberdeenshire council programme	liase with Aberdeenshire council programme	6 mons	Mon 02/09/19	Fri 14/02/20	210S				
212	Develop submission	Develop submission	80 days	Mon 02/09/19	Fri 20/12/19					
213	Inputs required	Inputs required	80 days	Mon 02/09/19	Fri 20/12/19					
214	Business Plan	Business Plan	0 days	Fri 20/09/19	Fri 20/09/19	217S+3 wks				
215	Financial plan	Financial plan	0 days	Fri 20/09/19	Fri 20/09/19	217S+3 wks				

Project: dbc.mpp
Date: Sun 01/09/19

Task	Summary	Inactive Milestone	Duration-only	Start-only	External Milestone	Manual Progress
Split	Project Summary	Inactive Summary	Manual Summary Rollup	Finish-only	Deadline	
Milestone	Inactive Task	Manual Task	Manual Summary	External Tasks	Progress	

ID	Task	Task Name	Duration	Start	Finish	Predecessors	2018	2019	2020	2021
216	Produce submission	Produce submission	4 mons	Mon 02/09/19	Fri 20/12/19	217SF				
217	Issue Aberdeenshire council Application	Issue Aberdeenshire council Application	0 days	Sun 01/09/19	Sun 01/09/19	208SF-0.5 days				
218	Aberdeenshire council decision	Aberdeenshire council decision	0 days	Fri 25/10/19	Fri 25/10/19	209,217FS+2 mons				
219	Funding Available	Funding Available	0 days	Fri 22/11/19	Fri 22/11/19	218FS+1 mon				
220	Roundtable	Roundtable	0 days	Sun 01/09/19	Sun 01/09/19					
221	Round table meeting	Round table meeting	0 days	Sun 01/09/19	Sun 01/09/19					
222	Identify Round Table Focal Point	Identify Round Table Focal Point	2 wks	Mon 09/12/19	Fri 20/12/19	224SS-2 wks,221FS+1				
223	liase with Round Table programme	liase with Round Table programme	6 mons	Mon 09/12/19	Fri 22/05/20	222SS				
224	Develop submission	Develop submission	95 days	Mon 23/12/19	Fri 01/05/20					
225	Inputs required	Inputs required	95 days	Mon 23/12/19	Fri 01/05/20					
226	Business Plan	Business Plan	0 days	Fri 01/05/20	Fri 01/05/20	229SS+3 wks				
227	Financial plan	Financial plan	0 days	Fri 01/05/20	Fri 01/05/20	229SS+3 wks				
228	Produce submission	Produce submission	4 mons	Mon 23/12/19	Fri 10/04/20	221FS+4 mons				
229	Issue Round Table Application	Issue Round Table Application	0 days	Fri 10/04/20	Fri 10/04/20	228				
230	Round Table decision	Round Table decision	0 days	Fri 08/05/20	Fri 08/05/20	221,229FS+1 mon				
231	Funding Available	Funding Available	0 days	Fri 08/05/20	Fri 08/05/20	230				
232	Rotary	Rotary	190 days	Sun 01/09/19	Fri 22/05/20					
233	Rotary meeting	Rotary meeting	0 days	Sun 01/09/19	Sun 01/09/19					
234	Identify Rotary Focal Point	Identify Rotary Focal Point	2 wks	Mon 09/12/19	Fri 20/12/19	233FS+1 mon,236SS-2				
235	liase with Rotary programme	liase with Rotary programme	6 mons	Mon 09/12/19	Fri 22/05/20	234SS				
236	Develop submission	Develop submission	95 days	Mon 23/12/19	Fri 01/05/20					
237	Inputs required	Inputs required	95 days	Mon 23/12/19	Fri 01/05/20					
238	Business Plan	Business Plan	0 days	Fri 01/05/20	Fri 01/05/20	241SS+3 wks				
239	Financial plan	Financial plan	0 days	Fri 01/05/20	Fri 01/05/20	241SS+3 wks				
240	Produce submission	Produce submission	4 mons	Mon 23/12/19	Fri 10/04/20	233FS+4 mons				
241	Issue Rotary Application	Issue Rotary Application	0 days	Fri 10/04/20	Fri 10/04/20	240				
242	Rotary decision	Rotary decision	0 days	Fri 08/05/20	Fri 08/05/20	233,241FS+1 mon				
243	Funding Available	Funding Available	0 days	Fri 08/05/20	Fri 08/05/20	242				
244	Local business sponsorship	Local business sponsorship	190 days	Sun 01/09/19	Fri 22/05/20					
245	Identify Local Business Potential Sponsors	Identify Local Business Potential Sponsors	0 days	Sun 01/09/19	Sun 01/09/19					
246	Local Action Group Meeting	Local Action Group Meeting	2 wks	Mon 09/12/19	Fri 20/12/19	245FS+1 mon,248SS-2				
247	Identify Local Business Focal Point	Identify Local Business Focal Point	6 mons	Mon 09/12/19	Fri 22/05/20	246SS				
248	liase with local Businesses	liase with local Businesses	95 days	Mon 23/12/19	Fri 01/05/20					
249	Develop submission	Develop submission	95 days	Mon 23/12/19	Fri 01/05/20					
250	Inputs required	Inputs required	0 days	Fri 01/05/20	Fri 01/05/20	253SS+3 wks				
251	Business Plan	Business Plan	0 days	Fri 01/05/20	Fri 01/05/20	253SS+3 wks				
252	Financial plan	Financial plan	4 mons	Mon 23/12/19	Fri 10/04/20	245FS+4 mons				
253	Produce submission	Produce submission	0 days	Fri 10/04/20	Fri 10/04/20	252				
254	Issue Applications	Issue Applications	0 days	Fri 08/05/20	Fri 08/05/20	245,253FS+1 mon				
255	decision	decision	0 days	Fri 08/05/20	Fri 08/05/20	254				
256	Funding Available	Funding Available	0 days	Sun 01/09/19	Sun 01/09/19					
257	Company sponsorship - donations	Company sponsorship - donations	190 days	Sun 01/09/19	Fri 22/05/20					
258	Identify potential Company Sponsors	Identify potential Company Sponsors	0 days	Sun 01/09/19	Sun 01/09/19					
259	Local Action Group Meeting	Local Action Group Meeting	2 wks	Mon 09/12/19	Fri 20/12/19	258FS+1 mon,261SS-2				
260	identify Company Sponsor Focal Point	identify Company Sponsor Focal Point	6 mons	Mon 09/12/19	Fri 22/05/20	259SS				
261	liase with Companies Charity/sponsorship teams	liase with Companies Charity/sponsorship teams	95 days	Mon 23/12/19	Fri 01/05/20					
262	Develop submission	Develop submission	95 days	Mon 23/12/19	Fri 01/05/20					
263	Inputs required	Inputs required	0 days	Fri 01/05/20	Fri 01/05/20	266SS+3 wks				
264	Business Plan	Business Plan	0 days	Fri 01/05/20	Fri 01/05/20	266SS+3 wks				
265	Financial plan	Financial plan	4 mons	Mon 23/12/19	Fri 10/04/20	258FS+4 mons				
266	Produce submission	Produce submission	0 days	Fri 10/04/20	Fri 10/04/20	265				
267	Issue Applications	Issue Applications	0 days	Fri 08/05/20	Fri 08/05/20	258,266FS+1 mon				
268	decision	decision	0 days	Fri 08/05/20	Fri 08/05/20	267				
269	Funding Available	Funding Available	0 days	Sun 01/09/19	Sun 01/09/19					
270	Coop funding	Coop funding	120 days	Sun 01/09/19	Fri 14/02/20					
271	Co-op Submission Deadline	Co-op Submission Deadline	0 days	Sun 01/09/19	Sun 01/09/19					
272	Local Action Group Meeting	Local Action Group Meeting	0 days	Sun 01/09/19	Sun 01/09/19					
273	Identify Co-op Focal Point	Identify Co-op Focal Point	2 wks	Mon 02/09/19	Fri 13/09/19	275SS-2 wks				
274	liase with Co-op programme	liase with Co-op programme	6 mons	Mon 02/09/19	Fri 14/02/20	273SS				
275	Develop submission	Develop submission	80 days	Mon 02/09/19	Fri 20/12/19					
276	Inputs required	Inputs required	80 days	Mon 02/09/19	Fri 20/12/19					
277	Business Plan	Business Plan	0 days	Fri 20/09/19	Fri 20/09/19	280SS+3 wks				
278	Financial plan	Financial plan	0 days	Fri 20/09/19	Fri 20/09/19	280SS+3 wks				
279	Produce submission	Produce submission	4 mons	Mon 02/09/19	Fri 20/12/19	280SF				
280	Issue Co-op Application	Issue Co-op Application	0 days	Sun 01/09/19	Sun 01/09/19	271SF-0.5 days				
281	Co-op decision	Co-op decision	0 days	Fri 25/10/19	Fri 25/10/19	272,280FS+2 mons				
282	Funding Available	Funding Available	0 days	Fri 22/11/19	Fri 22/11/19	281FS+1 mon				
283	Local Funding Events	Local Funding Events	616.38 days	Thu 23/08/18	Fri 01/01/21					
284	Curry Night (1900hrs-2230hrs)	Curry Night (1900hrs-2230hrs)	0 days	Sat 01/09/18	Sat 01/09/18	23				
285	Movie Night @ Hill of Banchoy School	Movie Night @ Hill of Banchoy School	0 days	Sun 01/09/19	Sun 01/09/19					
286	Curry Night (1900hrs-2230hrs)	Curry Night (1900hrs-2230hrs)	131 days	Thu 23/08/18	Thu 21/02/19					
287	Book Derbar	Book Derbar	1 hr	Thu 21/02/19	Thu 21/02/19	23SS-40 days				
288	request raffle donations	request raffle donations	5 days	Thu 23/08/18	Wed 29/08/18	23SS-30 days				
289	Collect Raffle Prizes	Collect Raffle Prizes	5 days	Thu 23/08/18	Wed 29/08/18	23SS-7 days				
290	set price	set price	1 hr	Thu 21/02/19	Thu 21/02/19	8SS				
291	menu	menu	1 hr	Thu 21/02/19	Thu 21/02/19	8SS				
292	advertise event night	advertise event night	0.5 days	Wed 28/11/18	Wed 28/11/18	8FS+2 days				
293	Eat curry drink beer	Eat curry drink beer	4 hrs	Wed 28/11/18	Wed 28/11/18					
294	Movie Night @ Hill of Banchoy School	Movie Night @ Hill of Banchoy School	359.38 days	Mon 19/08/19	Fri 01/01/21					
295	confirm school as location	confirm school as location	359.38 days	Mon 19/08/19	Fri 01/01/21	34FS-8 wks				
296	source Movies (MTB & BMX)	source Movies (MTB & BMX)	2 wks	Mon 19/08/19	Fri 30/08/19					
297	set entrance price	set entrance price	1 day	Mon 19/08/19	Mon 19/08/19					
298	advertise event	advertise event	1 wk	Mon 19/08/19	Fri 23/08/19					
299	catering	catering	349.38 days	Mon 02/09/19	Fri 01/01/21	34FS-6 wks				
300	identify volunteer bakers	identify volunteer bakers	2 wks	Mon 02/09/19	Fri 13/09/19					
301	buy soft drinks	buy soft drinks	349.38 days	Mon 02/09/19	Fri 01/01/21					
302	baking	baking	5 days	Mon 02/09/19	Fri 06/09/19					
303	hire popcorn maker	hire popcorn maker	0.38 days	Fri 01/01/21	Fri 01/01/21					
304	eat popcorn wearing earplugs	eat popcorn wearing earplugs	3 hrs	Fri 01/01/21	Fri 01/01/21	2				
305	Kids Enduro Event	Kids Enduro Event	280 days	Sat 01/09/18	Fri 27/09/19					
306	Venue Option	Venue Option	4 mons	Fri 21/12/18	Thu 11/04/19	40SS-4 mons				
307	volunteer Dads	volunteer Dads	2 wks	Fri 12/04/19	Thu 25/04/19	36				
308	BBQ? Prep	BBQ? Prep	3 wks	Mon 02/09/19	Fri 20/09/19	40SS-3 wks				
309	Advertise event	Advertise event	4 wks	Mon 02/09/19	Fri 27/09/19	40SS-4 wks				
310	Enduro event day	Enduro event day	0 days	Sat 01/09/18	Sat 01/09/18					
311	Tesco Bag Packing	Tesco Bag Packing	60 days	Mon 01/07/19	Fri 20/09/19					
312	contact Tesco	contact Tesco	3 mons	Mon 01/07/19	Fri 20/09/19	44FS-14 wks				
313	request volunteers	request volunteers	1 mon	Mon 26/08/19	Fri 20/09/19	44FS-6 wks				
314	pack bags	pack bags	2 days	Mon 02/09/19	Tue 03/09/19					
315	Maintain	Maintain	60 days	Wed 11/11/20	Tue 02/02/21					
316	Training	Training	3 mons	Wed 11/11/20	Tue 02/02/21	20				
317	Insurance	Insurance	3 mons	Wed 11/11/20	Tue 02/02/21	20				
318	Maintenance	Maintenance	3 mons	Wed 11/11/20	Tue 02/02/21	20				
319	Tools/ Equipment	Tools/ Equipment	3 mons	Wed 11/11/20	Tue 02/02/21	20				
320	Online Funding	Online Funding	3 mons	Wed 11/11/20	Tue 02/02/21	20				
321	Local fundraising	Local fundraising	3 mons	Wed 11/11/20	Tue 02/02/21	20				
322	POU Contribution (e.g Parking?)	POU Contribution (e.g Parking?)	3 mons	Wed 11/11/20	Tue 02/02/21	20				

Project: dbc.mpp
Date: Sun 01/09/19

